ப. எண்ணிக்கை -

த. நாள் பார்வை 1991

அ. சுருக்கொப்பம் 14

P. மை

1977
31. 7. 1893

வே

1977/1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following paper :—

G.O., dated 10th July 1893, No. 1402, Judicial.

Read—the following paper :—

From the Inspector-General of Jails, dated 28th June 1893, No. 3208.

I have the honour to submit, for the approval and sanction of Government, a revised estimate of Rs. 3,460 in place of that for Rs. 2,680 sanctioned in Public Works G.O., No. 568 W., dated 2nd March 1891.

2. The comparative statement of difference, which accompanies the estimate, explains the causes of excess. More than the total sum by which the revised estimate exceeds the original one is accounted for by insufficient rates or omissions in the original estimate.

3. There is a small additional charge of Rs. 78 for removing certain cheveaux de frise along the wall at the back of the hospital, which, in my opinion, assisted, instead of preventing, escape. The other work not provided for in the original estimate is the provision of zinc sheeting to the ridge ventilators of blocks Nos. 1 and 8. It appears that the Public Works Department understood Colonel Porteous' remarks in paragraph 2 of his letter No. 346, dated 28th December 1889, to refer only to the hospital, whereas they referred equally to all the blocks having defective ridge ventilation. The estimate sanctioned in G.O., dated 2nd March 1891, No. 568 W., only provided zinc sheeting for the hospital.

Order—dated 10th July 1893, No. 1402, Judicial.

The revised estimates are approved and will be transferred to the Public Works Department.

(True Extract.)

(Signed) J. F. PRICE,
Chief Secretary.

Order—dated 31st July 1893, No. 1977 W., Public Works.

The revised estimate, amounting to Rs. 3,460, for improvements to the Central Jail at Rajahmundry in the Gódávari district, is sanctioned in supersession of the estimate of Rs. 2,680 sanctioned in G.O., No. 568 W., dated 2nd March 1891.

2. It is observed that no provision has been made for zinc sheeting to the ridge ventilators of blocks Nos. 1 and 8 referred to in paragraph 3 of the Inspector-General's letter. A supplemental estimate should be submitted, supplying this omission.

3. The Superintending Engineer, I Circle, will apply for any allotment that may be required for the work in the current official year.

4. This sanction has been registered as Provincial No. 64 W. of 1893–94 and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, I Circle, with six enclosures.
,, Examiner, Public Works Accounts.
,, Judicial Department.
Editors' Table.

Exd. A. D. Xavier.
Spare Copies

1972
2

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1893} Madras.

PUBLIC WORKS.

Dated July, 31st.

Recd. *Encl.*

G.O., 31st July 1893, No. 1977 W.

JULY.

Central Jail at Rajahmundry

Revised estimate of Rs. 3,460 for improvements to the — in the Gódávari district, sanctioned with remarks.

[G/53]

Judicial Department.

1977/3

[illegible]
G. O. dated 11 April 1893, 1402 [illegible]

1 Pre

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following paper :—

From the Inspector General of Jails, dt 28th June 1893 No. 3208.

I have the honor to submit for the approval and sanction of Government a revised estimate of Rupees 3460 in place of that for Rupees 2580 sanctioned in P. W. G.O. No. 568 W dt 2d March 1891.

2. The comparative statement of differences which accompanies the estimate explains the causes of excess. More than the total sum by which the revised estimate exceeds the original one is accounted for by insufficient rates or omissions in the original estimate.

3. There is a small additional charge of Rupees 70 for removing certain chevaux de frise along the wall at the back of the Hospital, which in my opinion, assisted, instead of preventing escape. The other work not provided for in the original estimate is the provision of zinc sheeting to the ridge ventilators of

Blocks

Blocks Nos. 1 and 8. It appears that the Public Works Department understood Colonel Porteous' remarks in paragraph 2 of his letter No. 346 d/ 28th December 1887 × to refer only to the Hospital, whereas they referred equally to all the blocks having defective ridge ventilation. The estimate sanctioned in G.O. 2nd March 1891 No. 568 W. only provided of zinc sheeting for the Hospital.

Order 10th July 1893 No. 1402.

The revised estimates are approved and will be transferred to the Public Works Department.

(True Extract)

W. Mitchell
Under Secretary P.W.D.,
for Chief Secretary.

7

2

The Public Works Department
with encls.

[illegible]

1977
4

[G./15] P. W. CURRENT No. 6301

Govt. of {18 } Madras.

To

The Public Works Dept.

Enclo 6

Recd: 15.7.93

Proceedings, dated 10 July 1893
No. 1402

Subject.

Approving & transferring to the Public Works Dept. revised estimate for Rs. 3460 for improvements to the Central Jail at Rajahmundry

17.7.93

No 568 W of 2.3.91.

M.S. 169
R31/7

Public Works Department.

Current No. 6301
Letter No. 1402
Dated 10th July, 1893
From the Judicial Dept.

TECHNICAL NOTE.

Name of work Revised estimate for improvements to the Central Jail at Rajahmundry

Amount of estimate Rs 3460

The accompanying revised estimate amounting to Rs 3460 for improving the Central Jail at Rajahmundry is submitted for sanction in lieu of the original estimate amounting to Rs 2680 sanctioned in G.O. No. 568 W dated 2nd March 1891. The excess of Rs 780 or 29.1% over the original sanction is due to the following items:-

(a)	Windows rectangular & circular	Rs 284
(b)	Block tin ventilating cowls	324
(c)	Dismantling walls	77
(d)	Fixing iron rails with lead &c	98
(e)	Building archwork with brick	333
(f)	Removing chevaux de frise	210
(g)	Petty supervision & contingencies	50
	Total Rs	1376
	Deduct saving mainly due to the omission of work shop charges	496
	Total excess Rs	780.

Items a, b, d & g are due to insufficient rates [illegible] originally provided. Item (e)

Item (a) a rate of Rs 1.10.6 per sq. has been allowed in the revised estimate against Rs 1.9.. provided for in the original estimate. Item (b) a rate of Rs 2.8.. against Rs 0.8.. as per original estimate & items (d) & (g) due to insufficient provision in original estimate.

Item (c) due to increase in quantity found necessary during execution

Item (e) due to omission in original estimate

Item (f) provided at the request of the Inspector General of Jails.

In para 3 of the IG's letter No. 3308 dated 28th June 1893 embodied in order No. 1402 dated 10th July 1893 (Judicial) it is mentioned that no provision has been made for zinc sheeting to the ridge ventilators of blocks No. 1 & 8 & that the original estimate provided zinc sheeting, as per Col Porteous' remarks, only for the Hospital block whereas the remark refers equally to all the 8 blocks with defective ridge ventilation. The revised estimate under reference does not provide for zinc sheeting to blocks No. 1 & 8. The S.E. may be asked to provide for these to the blocks in question as the length of roofing of these blocks are not known.

The estimates have been countersigned by the Insp. General of Jails & approved in the Judicial Dept.

18.VII.93.

1977 W

No. 1977 W d/ 31st July 1893.

PUBLIC WORKS DEPARTMENT.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

Read Pro. in the Judicial Dept. No: 1402 d/ 10th July 1893.

The revised estimate, amounting to Rs. 3460, for improvements to the Central Jail at Rajahmundry in the Godavari District, is sanctioned in supersession of the estimate of Rs. 2680 sanctioned in G.O. No. 568 W d/ 2nd March 1891.

MW 28 July

2. It is observed that no provision has been made for zinc sheeting to the ridge ventilators of blocks No. 1 and 8 referred to in para 3 of the Inspector General's letter. A supplemental estimate should be submitted, supplying this omission.

3. The Supdg. Engineer I Circle will apply for

for any allotment that may be required for the work in the Current official year.

4. This sanction has been registered as Provincial No. 64 W of 1893-94 and classified as Civil Buildings Original Works.

JH/25-7

JHH 27-7-93

Note [illegible]

Cn

JHS 16/9
HM 25/7

Revised estimate for improvements to the Central Jail, Rajahmundry

---

I Wo
13 Aug

D 11/8

To

The S.E. I Circle
with 6 enclos.
.. Exam. P.W. Acct.
.. Judicial Dept.
.. Editor's Table

1977/7

C.W. No 0301

Govt. of {1893} Madras.
PUBLIC WORKS.

Dated 2/8/93

Recd. Encl.

G.O. 31 July 1893, No. 1977 W.

Central Jail at Rajahmundry

=

Revised estimate of Rs 3460 for improvements to the — in the Godavari Dt sanctd with remarks

100/9

I.C. [illegible]