(1) பக்கங்களின் எண்ணிக்கை 12

(2) புதுக்கித் திருப்பிய நாள் 1/92

(3) ஆதாரம் குறிப்பவர் சுருக்கொப்பம்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P.W.D. துறை

அரசாணை எண். 2492 அச்சகம்
மு. கோப்புத் தாள் எண். பலவகை

நாள் : 28-9-1893 199 .

6

மடிக்கவோ கண்டபடி கையாளவோ கூடாது.

ஆவண. கா. 1—18,006—6-9-90.

28th September 1893, No. 2492 W., Public Works.

2492
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following paper :—

From Major W. L. C. BADDELEY, R.E., Superintending Engineer, VI Circle, to the Chief Engineer, Public Works Department, dated Trichinopoly, 23rd August 1893, No. 496 M.D.

I have the honour to submit, for the sanction of Government, a revised estimate amounting to Rs. 2,840, together with site plan and report, for constructing a Sub-Registrar's office at Védasandúr, Madura district.

2. The estimate is in lieu of the one for Rs. 2,600 sanctioned in G.O., No. 2083 W., dated 27th July 1892, and the cause of excess, viz., Rs. 240, over the sanctioned estimate is due to the additional breadth and depth of foundation found necessary as per revised section given on the original site plan enclosed, the sub-soil throughout being loose kunker mixed with pebble stones and ordinary earth.

Order—dated 28th September 1893, No. 2492 W , Public Works.

The revised estimate, amounting to Rs. 2,840, for constructing a Sub-Registrar's office at Védasandúr, in the Madura district, is sanctioned in supersession of the estimate of Rs. 2,600 sanctioned in G.O., No. 2083 W., dated 27th July 1892.

2. A sum of Rs. 2,000 has been provided for the work in the current year's budget.

3. This sanction has been registered as Provincial No. 90 W. of 1893–94 and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, VI Circle,
with plan and estimate.
" Examiner, Public Works Accounts.
" Judicial Department.
Editors' Table.

Exd. C. A. Munisawmy.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1893} Madras.
PUBLIC WORKS.

Dated September, 28th.

Recd. Enst.

G.O., 28th Sept. 1893, No. 2492 W.

SEPTEMBER.

Sub-Registrar's Office at Vedasandur

Revised estimate of Rs. 2,840 for constructing a — in Madura district, sanctioned.

No. 496 md

OFFICE OF THE SUPERINTENDING ENGINEER,
6TH CIRCLE.

Trichinopoly, 23rd August 1893.
5 — 24/—

From Major W. L. C. Baddeley R.E.,
~~The~~ Superintending Engineer,
6th CIRCLE.

2492/2

To
The Chief Engineer,
PUBLIC WORKS DEPARTMENT.

10

ENCLOSURES. 3

1. Orig. Site plan
1. Original estimate with report.
1. Revised estimate with report & Comparative Statement

3

SIR,

I have the honor to submit, for the sanction of Government, a revised estimate amounting to Rs 2,840—0—0, together with site plan and report, for constructing a Sub. Registrar's Office at Vedasandur, Madura District.

2. The estimate is in lieu of the one for Rs 2,600, sanctioned in Government order No: 2083 W. dated 27 July 1892, and the cause of excess viz. Rs 240 over the sanctioned estimate is due to the additional breadth & depth of foundation found necessary, as per revised section

given

given on the original site plan enclosed, the sub soil throughout being loose kunker mixed with pebble stones and ordinary earth.

I have the honor to be
Sir,
Your most obedt. Servant,

W. C. Baddeley Major R.E.
Superintending Engineer
VI Circle

C. H.

2492
3

P. W. CURRENT No. 7352

No. 2083 W of 27-7-92

P. W. D. 6TH CIRCLE.

From
The Superintending Engineer,
6th Circle.

To
THE CHIEF ENGINEER,
PUBLIC WORKS DEPARTMENT.

No. 496 md

Dated 23d }
Received 24 25 } August 1893

Enclosures. 3. 9 (Plan)

Sub. Registrars' office at Vedasundur, Madura Dt.— Forwarding for sanction a revised estimate of Rs 2,840 for constructing a —

25-AU-93

O.F. 278

1289

The trial pits originally excavated would not have been very carefully examined

18/9

Public Works Department.

O.F. 278

Current No. 7352

Letter No. 496 md.

Dated 25th August 1893

From the Supdg Engineer VI Circle.

24/9/93

NOTE BY TECHNICAL SECTION.

Sanction

15-9-93

Name of work Sub Registrars office at Vedasandur. Madura District

Amount of Estimate Rs 2840

The Supdg Engineer VI Circle submits for the sanction of Govt a revised estimate amounting to Rs 2840 for constructing a Sub Registrars office at Vedasandur in Madura District in lieu of the estimate amounting to Rs 2600 sanctioned in G.O. No. 2083 W dated 27th July 1892.

The excess of Rs 240 or 9.2% over the original sanction is due to the increased depth & width of foundations now provided in order to suit the nature of the sub soil which is stated to be loose kunker mixed with pebble stones & ordinary earth instead of hard kunker or rock, as originally reported.

The original depth of foundations proposed was only 2 feet & the present revised estimate provides

provides for a depth of 4 feet the lower one foot being laid with concrete for a width of 4'6" for the main walls & 3'9" for the verandah walls.

The excess is made up as follows

Excavation of foundations — Rs	9
Concrete work	96
Burnt stone in mortar —	98
Contingencies & Petty Estab.	37
Total excess Rs	240

The rate for concrete is slightly in excess of the schedule rate viz Rs 13 against Rs 12. if schedule rate be adopted the saving will be only Rs 7.

6.10.93

2492 W

A

Civil Works

PUBLIC WORKS DEPARTMENT.

No. 2492 W d/28 September 1893.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

Print From the S.E. VI Circle no: 496 MD d/23.8.93.

The revised estimate, amounting to Rs. 2,840, for constructing a Subregistrar's office at Vedasandur in the Madura district is sanctioned in supersession of the estimate of Rs. 2,600 sanctioned in G.O. no: 2083 W d/27 July 1892.

2. A sum of Rs. 2,000 has been provided for the work in the current year's budget.

3. This sanction has been registered as Provl. No: 90 W of 1893-94 and classified as Civil Buildings Original Works.

DESPATCHED
6 OCT 93

To

The S.E. VI Circle with plan & estimate (1)
" Exam. P.W. Accts.
" Judicial Dept.
" Editor's Table

(40—2,000—18-6-93.)

13.9.93

28/9/93

2492

No 278

C No 7352

Govt. of (1893) Madras.
PUBLIC WORKS.

Dated 29/9

Recd. Engd.

G.O. 28 Septr 1893. No 2492 W.

Sub Registrar's office
at Vedasandur

=

Revised estimate
of Rs 2840 for constn a—
in Madura Dt
sanctioned.

100
5

1. C. 29th

S 29/9.