(1) பக்கங்களின் எண்ணிக்கை 14

(2) புதுக்கித் திருப்பிய நாள் 12/91

(3) ஆதாரங் குறிப்பவர் சருக்கொப்பம்

# தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

தொல்லியல் துறை

| | |
|---|---|
| அரகாணை எண். | |
| மு. கோப்புத் தாள் எண். 2755.W | அச்சகம் பலவகை |
| நாள் : 27.10.1893. | 199 . |

மடிக்கவோ கண்டபடி கையாளவோ கூடாது.

ஆவண. கா. 1—18,006—6-9-90.

GOVERNMENT OF MADRAS.

## PUBLIC WORKS DEPARTMENT.

**Buildings and Roads.**
**Civil Works.**

READ—the following paper :—

From Major W. L. C. BADDELEY, R.E., Superintending Engineer, VI Circle, to the Chief Engineer, Public Works Department, dated Trichinopoly, 4th October 1893, No. 637 M.D.

I have the honour to submit, for the sanction of Government, the accompanying revised estimate of Rs. 9,720 for alterations and improvements to Tirumala Naick's Palace at Madura.

2. An estimate of Rs. 7,070 was first sanctioned in G.O., No. 1290 W., of the 11th May 1891, for the above work, and afterwards another, amounting to Rs. 1,500, was sanctioned in G.O., No. 397 W., of the 8th February 1892, as supplemental to the above, for furniture required for the Revenue offices located in the palace. These two amounted to Rs. 8,570 and the net excess over this sum comes to Rs. 1,150.

3. The above excess is attributed to the following causes :—

| | | Excess. |
|---|---|---|
| | | Rs. |
| (1) | Insufficient rate allowed in the original estimate for iron railings and additional railings required owing to the breaking of some in transit, also omission in the estimate of provision for fitting up the railings ... ... ... ... ... ... ... | 453 |
| (2) | Work found necessary during construction but omitted in the former estimate ... ... ... ... ... ... ... | 370 |
| (3) | Mistakes in measurements in the original estimate ... ... | 733 |
| | | 1,556 |
| | | Rs. |
| Deduct— | | |
| | Savings in treasury cage ... ... ... ... ... | 218 |
| | Contingencies ... ... ... ... ... ... | 188 |
| | | 406 |
| | Net excess ... | 1,150 |

4. Rs. 9,419 were spent on the work up to last year and Rs. 883 up to August in the current year, or in all Rs. 10,302, but Rs. 1,200, an over-payment made to Messrs. Richardson and Cruddas for cast iron railings, having been since recovered and credited to the work.

---

ORDER—dated 27th October 1893, No. 2755 W., Public Works.

The revised estimate, amounting to Rs. 9,720, for alterations and improvements to Tirumala Naick's Palace at Madura, is sanctioned in supersession of the estimates aggregating Rs. 8,570 sanctioned in G.Os., No. 1290 W., dated 11th May 1891, and No. 397 W., dated 8th February 1892.

2. From the last paragraph of the Superintending Engineer's letter recorded above, it appears that no appropriation of funds is necessary for the work in the current official year.

3. This sanction has been registered as Provincial No. 102 W. of 1893–94 and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, VI Circle,
with four enclosures.
" Examiner, Public Works Accounts.
" Revenue Department.
Editors' Table.

Exd. C. A. Munisawmy.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

# Govt. of {1893} Madras.

## PUBLIC WORKS.

*Dated October, 27th.*

*Recd.* *Encl.*

**G.O., 27th Oct. 1893, No. 2755 W.**

**OCTOBER.**

**Tirumala Naick's Palace at Madura**

Revised estimate of Rs. 9,720 for alterations and improvements to —, sanctioned.

OFFICE OF THE SUPERINTENDING ENGINEER,
6TH CIRCLE.

No. 637 Ind

*Trichinopoly, 4th October* 1893.

From Major W. L. C. Baddeley R.E.
The Superintending Engineer,
6th CIRCLE.

To
The Chief Engineer,
PUBLIC WORKS DEPARTMENT.

SIR,

ENCLOSURES. 4
Revised Estimate
Board Extract
Report
Paraline
Statt.

I have the honor to submit, for the sanction of Government, the accompanying revised estimate of Rs 9720, for alterations and improvements to Tirumal Naick's Palace at Madura.

2. An estimate of Rs 7,970 was first sanctioned in G.O. No: 1290 W of the 11th May 1891 for the above work, and afterwards another amounting to Rs 1,500 was sanctioned in G.O. No: 397. W. of the 8th February 1893, as supplemental to the above, for furniture required for the Revenue offices located in the palace. These two amounted to Rs 8,570, and the necessary over this sum comes to Rs 1,150.

3. The above excess is attributed to the following causes:—

i. Insufficient rate allowed in the

Original estimate for iron railings, and additional railings required owing to the breaking of some in transit, also omission in the estimate of provision for fitting up the railings ——— Excess Rs 453.

(2) Work found necessary during construction but omitted in the former estimate ——— " Rs 370

(3) Mistakes in Measurement in the original estimate ——— Rs 733

Total Rs 1,556

Deduct savings in Treasury Cage ——— Rs 218

and Contingencies — Rs 188 406

Net excess Rs 1,150

L. Rs 9,419 were spent on the work up to last year, & Rs 883 up to August in the current year, or in all Rs 10,302, but Rs 1,200 — an overpayment made to Messrs. Richardson & Cruddas for cast iron railings — having been since recovered & credited to the work.

I have the honor to be
Sir,
Your most obedient Servant,

Lieut Baddeley
Superintending Engineer

Major R.E.

P. W. CURRENT No. 8492

no 697 w d 16-3-86
" 1290 w d 11-5-91
" 397 w d 8-2-92

P. W. D. 6TH CIRCLE.

From

The Superintending Engineer,

6th Circle.

To

THE CHIEF ENGINEER,

PUBLIC WORKS DEPARTMENT.

No. 637 dtd

Dated 4th } October 1893
Received

Enclosures. 4

Sirumal Naicks Palace at Madura — Submitting for the sanction of Govt: a revised estimate amounting to Rs 9,720 for improvement and alterations to ——.

Rs 6-11-93

Dtd. 3-61 / 23-10 / 25-10

Public Works Department.

Current No. 8492
Letter No. 637 dtd
Dated 4th Oct 1893
From the Supdg Engineer 6th Circle.

NOTE BY TECHNICAL SECTION.

S/2255

Name of work Alteration & improvement to Tirumal. naicks palace, Madura
Amount of revised estimate Rs 9,720

The Supdg Engineer VI Circle subs: with for the sanction of Govt: a revised estimate amounting Rs 9,720 for alterations & improvements to Tirumal. naicks palace at Madura in lieu of the estimate amounting to Rs 8,570 sanctioned in G.Os. Nos 1290 w dated 11th May 1891 & 397 w dated 8th Feby 1892.

The excess of Rs 1150 or 13·4% over the sanctioned amount is due to the following causes:

(a) Items due to inaccurate measurements & insufficient allowance in original estimate Rs 1497

(b) Deviations from original estimate such as iron grated doors substituted for wooden doors & the provision of cement plaster to ceilings ——

B. S. —— Rs 1590.

(c) Items found necessary during execution, not originally provided for in Estimate such as ornamental wooden railings to doors & minor items — 375

(d) Omissions in original estimate such as scaffolding, pointing up & removing cumbrings, cornice work &c. — 323

(e) Works cannot asked for by the Rev. Dept but not provided in sanctioned estimates, such as teak wood mitrees, horses & prisoners dock — 155

Total Rs 2443

deduct Savings Rs 1293

Actual excess Rs 1150

The rates provided for the new items are fair.

The revised estimate has not been countersigned by the Collector nor approved in the Rev. Dept.

Tho
16-X-93

C.W. 849

2755

27-10-93

b

Pollard

PUBLIC WORKS DEPARTMENT.

No. 2755 W, dated 27th October 1893.

# PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

From the S.E. VII Circle No. 637 M dated 4th Oct. 1893.

2

The revised estimate, amounting to Rs. 9720, for alterations and improvements to Tirumala Naick's Palace at Madura, is sanctioned in supersession of the estimates, aggregating Rs. 8570, sanctioned in G.O. No. 1290 W dated 11th May 1891 and No. 397 W dated 8th Feby. 1892.

2. From the last para of the Suptg. Engineer's letter recorded above, it would appear that no appropriation is necessary for the work in the current official year.

Nil 24 Oct

3. This sanction has been registered as Provincial No. 102 W of 1893-94

And

and classified as Civil Buildings. Original Works.

Revised estimate for improvements to Tirumala Nambi's Palace premises

D.T.S. 2.11.93

L.L. 23/10

To The Secretary to Govt. Rev. Dept. for favour of Countersigned

DESPATCHED
4 NOV. 93

To The S.E. VI Circle with Y endos

- Exec. P.W. Accts
- Rev. Dept.
- Editor's Table

1893.

Public Works Department.

C No 8492

No. 2753 W

Dated 27th October 1893

~~Despatched~~

~~Received~~

(G.O 2755
P.W (Works 5)
27.10.1893

SUBJECT.

Tirumala Naick's
palace at Madura.

=

Revised estimate
of Rs 9720 for alterations
and improvements
to — sanctioned.

1/6

J.C. 30.X 30/10.

50—2000-2-5-93.