8852

Govt. of 1895 Madras.

PUBLIC WORKS.

Dated

Rcvd. Encl.

G.O., 28/10/ 1895, No. 2686w

Collector's Office at
Salem

Revised estimate Rs.
300 for improvements
the —, sanctioned in
memo. —

1670

of 1895-96 and classified as Civil Buildings, Original Works.

4. The Collector's counterfeit pattern should be obtained & the revised estimate & plans before the work is commenced

CA 1188

12/10 95

J Cowie

22/10.

Revised estimate for improvements to the Collector's office at Salem

DESPATCHED
5 - NOV. 95

To
The S.E. IV Circle with 12 enc
" Exam. P.W. Accts
" Revenue Deptt

Cy

R.S. 21/10.
C. 23/10.
K. 23/10.

PUBLIC WORKS DEPARTMENT.

No. 2686 W dy 28th October 1895

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

From the Supty. Engineer, IV circle, No. 339 W dy 5th September 1895

The revised estimate, amounting to Rs 14,300 for improvements to the Collector's office at Salem, is sanctioned in supersession of the estimate of Rs 9,620 sanctioned in G.O. No. 3030 W dated 27th November 1894.

2. The outlay on the work incurred during 1894-95 was Rs 2,523, and the current year's grant is Rs 7,120. An additional allotment will be made, if necessary, on application.

3. This sanction has been registered as Provincial No. 68 of

(10—4,000—14-3-95.)

partitions are reported to be not obtainable consequently teak wood has been substituted which is the chief cause of the excess.

The existing foundations are reported to be strong enough to bear the additional weight now proposed

The scantlings for roof timbers are correct & the ratios are fair.

The revised estimate & plans have not been countersigned by the Collector nor approved in the Revenue Dept.

9.x.95

Copies 14/12/95

Public Works Department.

Current No. 6852

Letter No 339/W

Dated 5th Septr 1895

From the Supg Engineer IV Circle.

NOTE BY TECHNICAL SECTION.

Name of work Improvements to the Collectors Office at Salem.

Amount of Estimate Rs 14,300

The S.E. IV Circle, submits for Sanction revised plans & estimate amounting to Rs 14,300 for improvements to the Collectors office at Salem in lieu of the estimate amounting to Rs 9620 Sanctioned in G.O. No. 3030 W dated 27th November 1894. The excess of Rs 4680 or 48.65 % over the original sanction is due to the provision of side verandahs at the request of the Collector for the protection of the end rooms from weather; deviation in materials of construction, such as Teakwood substituted for venticals, painting for wood work, Concrete foundations for masonry foundations &c. and Saltpan: Sation in the design for stone-case powels.

Venticals in long lengths for verandah railing & good planks free from cracks &c. for the wooden partitions

From

The Supg. Engineer,
4th Circle.

Dated 5th } September 1895.
Despd 7th }

No 339/W

Enclos: 9.

Collectors office at Salem

Submits for sanction of Government a revised este. amounting to Rs 14,300 for improvements to ____

P.W. CURRENT No. 6852

No 3055 W dt 27-11-93
" 1708 C dt 18-4-94
" 2814 W dt 6-11-94
" 3030 W dt 27-11-94
" 3057 W dt 28-11-94
" 4043 C dt 13-12-94
" 4155 C dt 19-12-94
" 3288 W dt 21-12-94
" 255 W dt 2-2-95
" 487 W dt 1-3-95
" 872 W dt 9-4-95

Recd: 9.9.95

Enclos: 13 (1 + 3 Tracings)

O.S. 429
12/4/10

Public Works Department.

Current No. 6852

Letter No 339/W

Dated 5th Septr 1895

From the Supy Engineer IV Circle.

NOTE BY TECHNICAL SECTION.

Name of work Improvements to the Collectors Office at Salem.

Amount of Estimate Rs 14,300

The S.E. IV Circle, submits for Sanction revised plans & estimate amounting to Rs 14,300 for improvements to the Collectors Office at Salem in lieu of the Estimate amounting to Rs 9620 Sanctioned in G.O. No. 3030 W dated 27th November 1894. The excess of Rs 4680 or 48·65 % over the original sanction is due to the provision of side verandahs at the request of the Collector for the protection of the ends walls from weather; deviation in materials of construction, such as teakwood substituted for ventilak, painting for wood work, Concrete foundations for masonry foundations &c. and alterations in the design for staircase &c.

Ventilak in long lengths for verandah rafters & good planks free from cracks &c. for the wooden partitions

No. 339/W

Superintending Engineer's office 4th Circle

Camp Attacanmd 5th September 1895

From

J. Hannan Esq

Superintending Engineer 4th Circle

To

The Chief Engineer

P.W.D

Sir,

I have the honor to Submit for Sanction of Government revised plans and Estimate amounting to Rs 14,300 for improvements to the Collectors office at Salem.

2. The original Estimate of Rs 9620 was sanctioned in G.O. No 3030 W dy 27th November 1894, the excess of Rs 4,680 is chiefly due to (1) Substituting teak wood for ventilak Rs 3789, (2) Verandah roofs on the East and West ends of the upper staircrooms now provided for in the Estimate Rs 368, (3) painting in place of wood oil allowed in the Estimate Rs 413 and (4) Petty works rendered necessary during the execution of the work Rs 110.

3. As regards para 4 of your note embodied in the G.O. quoted above, I beg to state that the existing foundations of the building will bear the

Enclos: 9.

1 Orig estimate
1 do Report
1 do Tracing
1 Revised estimate
1 do Report
2 do Tracings.
1 Comparative Statement
1 Copy of E.E's letter

9.

Extra weight of the proposed upper floor.

Copy of Executive Engineer's letter on the subject is herewith sent for your information.

4. The original Estimate has been Countersigned by the Collector.

5. Full explanation for deviations has been given by the Executive Engineer both in the Report and in the Comparative statement.

I have the honor to be
Sir
Your most obedient Servant

Hammm

Superintending Engineer 4th Circle

P. W. CURRENT No. 6852

No 3055 W dt 27-11-93
" 1708 C dt 18-4-94
" 2814 W dt 6-11-94
" 3030 W dt 27-11-94
" 3057 W dt 28-11-94
" 4043 C dt 13-12-94
" 4155 C dt 19-12-94
" 3288 W dt 21-12-94
" 255 W dt 2-2-95
" 487 W dt 1-3-95 Recd: 9.9.95
" 872 W dt 8-4-95

Enclos: 13+

1 + 3 Tracings

From

The Supg. Engineer,
H^th Circle.

Dated 5th
Despd 7th } September 1895.

No 339/W

Enclos: 9.

Collector's office at Salem
Submits for sanction of
Government a revised este.
amounting to Rs 14,300 for
improvements to ——

O/S 429
12/4/10

There are thin cracks in the Crown of almost all the arches. As the old members of the Collectors cutcherry say that so far as they knew, no repair was ever done to the arches except plastering or whitewashing it appears to me that the cracks should have occurred years ago, if not as soon as the centering was struck after the arches were constructed and should have become perfectly settled. I am therefore of opinion that cracks are not signs of weakness in the arches and that it is not unsafe to construct the upper rooms. The arches have 10 feet Span and rest on piers 2 feet Square and 5 feet high.

X X X

(Signed) S. Gopalakrishniar
Executive Engineer
21-1-95

(True Extract)

"By order"

N. Ramanujam Head Clerk
Superintending Engineer's office
4th Circle

P.W. Enl 6852/95

Vk 8/2

No 31 S.C. Executive Engineer's office Salem Division

Salem 21st January 1895

From

M.A.Dy S. Gopalakrishniar Avl.
Rai Bahadur B.C.E.
Executive Engineer
Salem Division

To

The Superintending Engineer
4th Circle

Sir,

With reference to your endorsement No 379/S.C. dated 11th Ultimo, on G.O No 3030 W dated 27th November 1894, I have the honor to inform you that the piers carrying the rows of arches on which the walls of the upper rooms are proposed to be constructed are founded on hard gravelly soil 6½ feet below ground or 8 ft below basement level. The upper 6½ feet below basement level is composed of brick masonry and the remaining 1½ feet below is roughstone packed dry. The space between the piers under each arch is also built in below basement level of the same kind of masonry and to the same depth of 8 feet. I therefore consider the existing foundation will bear the extra weight of the upper floor proposed.

There

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1895} Madras.

PUBLIC WORKS.

Dated October, 28th.

Read. *Encl.*

G.O. No. 2686 W., 28th Oct. 1895.

OCTOBER.

Collector's Office at Salem

Revised estimate of Rs. 14,300 for improvements to the —, sanctioned with remarks.

No. 2686 W., 28TH OCTOBER 1895.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

From J. HANNAN, Esq., Superintending Engineer, IV Circle, to the Chief Engineer, Public Works Department, dated Ootacamund, 5th September 1895, No. 339 W.

I have the honour to submit, for sanction of Government, revised plans and estimate, amounting to Rs. 14,300, for improvements to the Collector's office at Salem.

2. The original estimate of Rs. 9,620 was sanctioned in G.O. No. 3030 W., dated 27th November 1894. The excess of Rs. 4,680 is chiefly due to (1) substituting teakwood for venteak, Rs. 3,789 ; (2) verandah roofs on the east and west ends of the upper stair rooms now provided for in the estimate, Rs. 368 ; (3) painting in place of wood oil allowed in the estimate, Rs. 413 ; and (4) petty works rendered necessary during the execution of the work, Rs. 110.

3. As regards paragraph 4 of your note embodied in the Government Order quoted above, I beg to state that the existing foundations of the building will bear the extra weight of the proposed upper floor. Copy of Executive Engineer's letter on the subject is herewith sent for your information.

4. The original estimate has been countersigned by the Collector.

5. Full explanation for deviations has been given by the Executive Engineer, both in the report and in the comparative statement.

ORDER—No. 2686 W., dated 28th October 1895.

The revised estimate, amounting to Rs. 14,300, for improvements to the Collector's office at Salem, is sanctioned in supersession of the estimate of Rs. 9,620 sanctioned in G.O. No. 3030 W., dated 27th November 1894.

2. The outlay on the work incurred during 1894–95 was Rs. 2,523, and the current year's grant is Rs. 7,120. An additional allotment will be made, if necessary, on application.

3. This sanction has been registered as Provincial No. 68 W. of 1895–96, and classified as Civil buildings, Original works.

4. The Collector's countersignature should be obtained to the revised estimate and plans before the work is commenced.

(True Extract.)

Under Secy. to Govt., P.W.D.

To the Superintending Engineer, IV Circle,
with 12 enclosures.
„ Examiner, Public Works Accounts.
„ Revenue Department.

Exd. Shaik Karim.

Spare Copies

8852

Govt. of 1895 Madras.

PUBLIC WORKS.

Dated

Rcvd. Encl.

G.O., 28/10/ 1895, No. 2686w

Collector's Office at
Salem

Revised estimate Rs.
300 for improvements
the —, sanctioned in
memo. —

1670

of 1895-96 and classified as Civil Buildings, Original Works.

4. The Collector's counterfeit pattern should be obtained & the revised estimate & plans before the work is commenced

CA 1188

12/10 95

J Cowie

22/10.

Revised estimate for improvements to the Collector's office at Salem

DESPATCHED
5 - NOV. 95

To
The S.E. IV Circle with 12 enc
" Exam. P.W. Accts
" Revenue Deptt

Cy

R.S. 21/10.
C. 23/10.
K. 23/10.

PUBLIC WORKS DEPARTMENT.

No. 2686 W dy 28th October 1895

PROCEEDINGS OF THE MADRAS GOVERNMENT.

READ the following

From the Supty. Engineer, IV circle, No. 339 W dy 5th September 1895

The revised estimate, amounting to Rs 14,300 for improvements to the Collector's office at Salem, is sanctioned in supersession of the estimate of Rs 9,620 sanctioned in G.O. No. 3030 W dated 27th November 1894.

2. The outlay on the work incurred during 1894-95 was Rs 2,523, and the current year's grant is Rs 7,120. An additional allotment will be made, if necessary, on application.

3. This sanction has been registered as Provincial No. 68 of

(10—4,000—14-3-95.)

partitions are reported to be not obtainable consequently teak wood has been substituted which is the chief cause of the excess.

The existing foundations are reported to be strong enough to bear the additional weight now proposed

The scantlings for roof timbers are correct & the ratios are fair.

The revised estimate & plans have not been countersigned by the Collector nor approved in the Revenue Dept.

9.x.95

Copies 14/12/95

Public Works Department.

Current No. 6852

Letter No 339/W

Dated 5th Septr 1895

From the Supg Engineer IV Circle.

NOTE BY TECHNICAL SECTION.

Name of work Improvements to the Collectors Office at Salem.

Amount of Estimate Rs 14,300

The S.E. IV Circle, submits for Sanction revised plans & estimate amounting to Rs 14,300 for improvements to the Collectors office at Salem in lieu of the estimate amounting to Rs 9620 Sanctioned in G.O. No. 3030 W dated 27th November 1894. The excess of Rs 4680 or 48.65 % over the original sanction is due to the provision of side verandahs at the request of the Collector for the protection of the end rooms from weather; deviation in materials of construction, such as Teakwood substituted for venticals, painting for wood work, Concrete foundations for masonry foundations &c. and Saltpan: Sation in the design for stone-case powels.

Venticals in long lengths for verandah railing & good planks free from cracks &c. for the wooden partitions

From

The Supg. Engineer,
4th Circle.

Dated 5th } September 1895.
Despd 7th }

No 339/W

Enclos: 9.

Collectors office at Salem

Submits for sanction of Government a revised este. amounting to Rs 14,300 for improvements to ____

P.W. CURRENT No. 6852

No 3055 W dt 27-11-93
" 1708 C dt 18-4-94
" 2814 W dt 6-11-94
" 3030 W dt 27-11-94
" 3057 W dt 28-11-94
" 4043 C dt 13-12-94
" 4155 C dt 19-12-94
" 3288 W dt 21-12-94
" 255 W dt 2-2-95
" 487 W dt 1-3-95
" 872 W dt 9-4-95

Recd: 9.9.95

Enclos: 13 (1 + 3 Tracings)

O.S. 429
12/4/10

Public Works Department.

Current No. 6852

Letter No 339/W

Dated 5th Septr 1895

From the Supy Engineer IV Circle.

NOTE BY TECHNICAL SECTION.

Name of work Improvements to the Collectors Office at Salem.

Amount of Estimate Rs 14,300

The S.E. IV Circle, submits for Sanction revised plans & estimate amounting to Rs 14,300 for improvements to the Collectors Office at Salem in lieu of the Estimate amounting to Rs 9620 Sanctioned in G.O. No. 3030 W dated 27th November 1894. The excess of Rs 4680 or 48·65 % over the original sanction is due to the provision of side verandahs at the request of the Collector for the protection of the ends walls from weather; deviation in materials of construction, such as teakwood substituted for ventilak, painting for wood work, Concrete foundations for masonry foundations &c. and alterations in the design for staircase &c.

Ventilak in long lengths for verandah rafters & good planks free from cracks &c. for the wooden partitions

No. 339/W

Superintending Engineer's office 4th Circle

Camp Attacanmd 5th September 1895

From

J. Hannan Esq

Superintending Engineer 4th Circle

To

The Chief Engineer

P.W.D

Sir,

I have the honor to Submit for Sanction of Government revised plans and Estimate amounting to Rs 14,300 for improvements to the Collectors office at Salem.

2. The original Estimate of Rs 9620 was sanctioned in G.O. No 3030 W dy 27th November 1894, the excess of Rs 4,680 is chiefly due to (1) Substituting teak wood for ventilak Rs 3789, (2) Verandah roofs on the East and West ends of the upper staircrooms now provided for in the Estimate Rs 368, (3) painting in place of wood oil allowed in the Estimate Rs 413 and (4) Petty works rendered necessary during the execution of the work Rs 110.

3. As regards para 4 of your note embodied in the G.O. quoted above, I beg to state that the existing foundations of the building will bear the

Enclos: 9.

1 Orig estimate
1 do Report
1 do Tracing
1 Revised estimate
1 do Report
2 do Tracings.
1 Comparative Statement
1 Copy of E.E's letter

9.

Extra weight of the proposed upper floor.

Copy of Executive Engineer's letter on the subject is herewith sent for your information.

4. The original Estimate has been Countersigned by the Collector.

5. Full explanation for deviations has been given by the Executive Engineer both in the Report and in the Comparative statement.

I have the honor to be
Sir
Your most obedient Servant

Hammm

Superintending Engineer 4th Circle

P. W. CURRENT No. 6852

No 3055 W dt 27-11-93
" 1708 C dt 18-4-94
" 2814 W dt 6-11-94
" 3030 W dt 27-11-94
" 3057 W dt 28-11-94
" 4043 C dt 13-12-94
" 4155 C dt 19-12-94
" 3288 W dt 21-12-94
" 255 W dt 2-2-95
" 487 W dt 1-3-95 Recd: 9.9.95
" 872 W dt 8-4-95

Enclos: 13+

1 + 3 Tracings

From

The Supg. Engineer,
H^th Circle.

Dated 5th
Despd 7th } September 1895.

No 339/W

Enclos: 9.

Collector's office at Salem
Submits for sanction of
Government a revised este.
amounting to Rs 14,300 for
improvements to ——

O/S 429
12/4/10

There are thin cracks in the Crown of almost all the arches. As the old members of the Collectors cutcherry say that so far as they knew, no repair was ever done to the arches except plastering or whitewashing it appears to me that the cracks should have occurred years ago, if not as soon as the centering was struck after the arches were constructed and should have become perfectly settled. I am therefore of opinion that cracks are not signs of weakness in the arches and that it is not unsafe to construct the upper rooms. The arches have 10 feet Span and rest on piers 2 feet Square and 5 feet high.

X X X

(Signed) S. Gopalakrishniar
Executive Engineer
21-1-95

(True Extract)

"By order"

N. Ramanujam Head Clerk
Superintending Engineer's office
4th Circle

P.W. Enl 6852/95

Vk 8/2

No 31 S.C. Executive Engineer's office Salem Division

Salem 21st January 1895

From

M.A.Dy S. Gopalakrishniar Avl.
Rai Bahadur B.C.E.
Executive Engineer
Salem Division

To

The Superintending Engineer
4th Circle

Sir,

With reference to your endorsement No 379/S.C. dated 11th Ultimo, on G.O No 3030 W dated 27th November 1894, I have the honor to inform you that the piers carrying the rows of arches on which the walls of the upper rooms are proposed to be constructed are founded on hard gravelly soil 6½ feet below ground or 8 ft below basement level. The upper 6½ feet below basement level is composed of brick masonry and the remaining 1½ feet below is roughstone packed dry. The space between the piers under each arch is also built in below basement level of the same kind of masonry and to the same depth of 8 feet. I therefore consider the existing foundation will bear the extra weight of the upper floor proposed.

There

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1895} Madras.

PUBLIC WORKS.

Dated October, 28th.

Read. *Encl.*

G.O. No. 2686 W., 28th Oct. 1895.

OCTOBER.

Collector's Office at Salem

Revised estimate of Rs. 14,300 for improvements to the —, sanctioned with remarks.

No. 2686 W., 28TH OCTOBER 1895.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper :—

From J. HANNAN, Esq., Superintending Engineer, IV Circle, to the Chief Engineer, Public Works Department, dated Ootacamund, 5th September 1895, No. 339 W.

I have the honour to submit, for sanction of Government, revised plans and estimate, amounting to Rs. 14,300, for improvements to the Collector's office at Salem.

2. The original estimate of Rs. 9,620 was sanctioned in G.O. No. 3030 W., dated 27th November 1894. The excess of Rs. 4,680 is chiefly due to (1) substituting teakwood for venteak, Rs. 3,789 ; (2) verandah roofs on the east and west ends of the upper stair rooms now provided for in the estimate, Rs. 368 ; (3) painting in place of wood oil allowed in the estimate, Rs. 413 ; and (4) petty works rendered necessary during the execution of the work, Rs. 110.

3. As regards paragraph 4 of your note embodied in the Government Order quoted above, I beg to state that the existing foundations of the building will bear the extra weight of the proposed upper floor. Copy of Executive Engineer's letter on the subject is herewith sent for your information.

4. The original estimate has been countersigned by the Collector.

5. Full explanation for deviations has been given by the Executive Engineer, both in the report and in the comparative statement.

ORDER—No. 2686 W., dated 28th October 1895.

The revised estimate, amounting to Rs. 14,300, for improvements to the Collector's office at Salem, is sanctioned in supersession of the estimate of Rs. 9,620 sanctioned in G.O. No. 3030 W., dated 27th November 1894.

2. The outlay on the work incurred during 1894–95 was Rs. 2,523, and the current year's grant is Rs. 7,120. An additional allotment will be made, if necessary, on application.

3. This sanction has been registered as Provincial No. 68 W. of 1895–96, and classified as Civil buildings, Original works.

4. The Collector's countersignature should be obtained to the revised estimate and plans before the work is commenced.

(True Extract.)

Under Secy. to Govt., P.W.D.

To the Superintending Engineer, IV Circle,
with 12 enclosures.
„ Examiner, Public Works Accounts.
„ Revenue Department.

Exd. Shaik Karim.

Spare Copies