Public Works (1896) Department.

G.O., No. 1737

Dated 15/2/96.

[Despatch Abstract.]

Kwan tauk in Chingkpat Dt—
Rural cotton tax for repairing the
Sanctuaries.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

No. 173 I., 15TH FEBRUARY 1896.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following paper:—

From Lieutenant-Colonel C. C. RAWSON, R.E., Superintending Engineer, V Circle, to the Chief Engineer for Irrigation, dated Chepâk, 24th January 1896, No. 16 E.I.

I have the honour to submit, for sanction, the enclosed revised estimate of Rs. 29,400, with comparative statement, for repairing and improving the Kuvam tank in Conjeeveram taluk, Chingleput division.

2. The original estimate of Rs. 28,000 was sanctioned in G.O. No. 568 I., dated 18th July 1895.

3. The cause of excess (Rs. 1,400) over the original estimate is explained in the remark column of the comparative statement.

No. 35 I.

Submitted to Government with a recommendation that the revised estimate forwarded by the Superintending Engineer, V Circle, be sanctioned.

2. The excess of Rs. 1,400 occurs under earthwork and turfing to the bund and is explained by the Executive Engineer as follows:—

When the first revised estimate was made the quantity done by famine labour was insufficiently checked. The state of the bank evidently deteriorated between the preparation of the first estimate and the commencement of its execution, and this bank being underneath the earth deposited by famine labour, its condition was not taken into account. A good deal of damage has also been done by the annual rains during the execution of the work.

(Signed) R. R. E. DRAKE-BROCKMAN, Col., R.E.,
7th February 1896. Chief Engineer for Irrigation.

ORDER—No. 173 I., dated 15th February 1896.

The following revised estimate, amounting to Rs. 29,400, is sanctioned in supersession of the estimate of Rs. 28,000 sanctioned in G.O. No. 568 I., dated 18th July 1895:—

Irrigation.
43. Minor Works and Navigation.
Minor Works for which neither Capital nor Revenue Accounts are kept, P.W.D.
Chingleput Division.
Original Works.
Repairing and improving the Kuvam tank, No. 234 of the list of works appended to G.O. No. 407 I., dated 6th July 1887.

	Rs.
Estimate	29,400

2. This sanction is registered as No. 199 I. of 1895–96.

(True Extract.)

Under Secy. to Govt., P.W.D.,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, V Circle, with three enclosures.
" Examiner, Public Works Accounts.
" Revenue Department.

Exd. Shaik Karim.

Spare Copies

IRRIGATION.
ACCOUNT.

Govt. of {1896} Madras.

PUBLIC WORKS.

Dated February, 15th.

Recd. *Encl.*

G.O. No. 173 I., 15th Feb. 1896.

FEBRUARY.

Kuvam Tank

Revised estimate of Rs. 29,400 for repairing and improving the — in Chingleput division, sanctioned.

SUPERINTENDING ENGINEER'S OFFICE,
V CIRCLE, MADRAS,
Chepâk, 24 January 1896.

No. 1683.

From Lieut: Colonel C. C. Rawdon R.E.
SUPERINTENDING ENGINEER, V CIRCLE,

To THE Chief Engineer
for Irrigation

SIR,

Enclosures. 3
1 Comparative Statement.
1 Detailed Estimate.
1 Abstract - do.
3

I have the honour to submit for sanction the enclosed revised Estimate of Rs 29,400 - 0 - 0, with comparative Statement, for repairing and improving the Kuvam Tank in Conjeeveram Taluq, Chingleput Division.

The Original Estimate of Rs: 28,000 was

250—31-10 94.

was Sanctioned in G.O. No: 5689
dated 18th July 1895.

The cause of excess (Rs: 1,400)
over the original Estimate is
explained in the remark Column
of the Comparative Statement.

I have the honour to be
Sir
Your most obdt. Servt.

C. Lamb
24/1/96
Lt Colonel R.E.
Supdg Engineer V Circle

Elw
20.1.96

From

THE SUPERINTENDING ENGINEER,
V CIRCLE,

OFFICE OF THE CHIEF ENGINEER
FOR IRRIGATION.
27 JAN 96
No. 8 C W

To

THE Chief Engineer
For Irrigation

Dated 24th January 1896.
Recd.

ENCLOSURES. 3

R.E.I
1360/96

No. 1662

Kavaru tank in Cauvery Valley Chingleput Division

Submits for Sanction a revised Estimate of Rs. 29400 with Comparative Statement for repairing and improving the

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the

READ the following

From Supdg Engr. V Circle, No 162 I. dy 24 Jan/96
No 35 dy 7-2-96

Submitted to Govt with a recommendation that the revised estimate forwarded by the Supdg Engr. V Circle, be sanctioned.

2. The excess of Rs 1400 occurs under earthwork & turfing to the bund this explained by the Supdg Engr as follows.

"When the first revised estimate was made the quantity done by famine labour was insufficiently checked

The state of the bank evidently deteriorated between the preparation of the first estimate & the commencement of its execution, & this bank being undermined with the earth deposited by famine labour its condition was not taken into account. A good deal of damage has also been done by the annual rains during the execution of the work."

Order thereon
No. 1735 I. dy 15 Feby 1896.

The following revised estimate, amtg. to Rs 29,400, is sanctioned in supersession of the estimate of Rs 28,000 sanctioned in G.O.

No. 568. I., dy 18 July 1895.-

Irrigation

43. Minor works Major. Minor works for which within Capitals are not kept. P.W.D.

Chingleput Dn 38

Original work.

Repairing & improving the Kuvam tank, No. 234 of the list of works appended to G.O. No. 407. I. dy 6 July 87.

Estimate Rs 29400

2. This sanction is registered as No. 199 of 1895-96.

Revd 7/2

DESPT
25 FEB 96

To The Chief Engr for I
Subdy Engr with 3 enclos.
Exd S. C.
Rly Dept
C.C.G. 6/2 B.M.

No. 5689 of 18-7-75 ✓

13/8

Revised estimate
for repairing & cinl
fencing Kuwadi tank
Chinglepet Dt.

Encls 4

Recd 8.2.96

7 E.d. 15/2

Issue

Rued 14/2

J

13/2

13/2

13-2-96

E. I. Form No. 1—500—14-5-95

E.E/2 R 13/2.