Public Works (1898) Department.

G.O., No. 872 I

DATED 5th Nov 98

[Despatch Abstract.]

Lower Coleroon Anicut

Revised Estimate of Rs 16400 for fitting two experimental Shutters to the Sanctioned.

Registered

5-11-98

Indexed.

[P. W. 26. 1,000—12-2-98.]

C.A. No. 34/96-97

Issued to D. ராஜாமணி, மேஸ்திரி, மேம்பாலம்.

Madras District

Mambalam, Guindy Taluk

CERTIFICATE

Extract from the Permanent Land Register Revenue Division: Town Survey No.:

on the day of July 1996

Form No. 58

Name of the Street (1)	Old Survey No. (2)	Block No. (3)	Sub-Division (4)	Municipal Door (5)	Tenure Dry/Wet Unassessed Poramboke House Site (6)	Area (7) CAW/GRD SQ FT Hec/Ares Sq Mtr.	Revenue payable to Government per annum 1st July to 30th June Corpn/Govt. (8)	Name of the Owner Corpn./Govt. Adyangal (9)	Name of Occupier with status (10)	Description of the field and How it is utilised (11)	Remarks (12)
	20	27	3	1		0.01.96.0					

Certified that above is a true extract from the Permanent Land Register Revenue Division of the Town Survey contained in Mambalam, Guindy Taluk, Madras-600078.

Urban Land Tax Payable as per this orders of the Assistant Commissioner of Urban Land Tax

Name: D. ராஜாமணி

Patta fees of Rs. 5-00 is collected and remitted in to M. T. in Challan No ..... 78 ..... Dated 27.5.97

TAHSILDAR
Mambalam, Guindy,
Madras-600078.

D. ராஜாமணி ①
D. திருத்து மதிவு
D. ராஜா ②
D. வேலு ③ வரிசை எண் 2-4
கோமளம்கம் மாது கோவிந்த
தேவர் வரிசை எண் : D. ராஜாமணி.

D. ராஜாமணி

No: 872 Dated 5th Nov. 1898.

In para. 1 of E.E.'s note, two estimates 3,500 + 4,340 = 7840 are given; the revised estimate is Rs. 13,300, which is an excess of 5,460 (and not 5,420 as in original).

Please see if 5,460 should be inserted instead of 5,420.

W.E.I.

9/11/98

pr I 10/11/98

attested

15/11/98

APERS.

G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department	Date	G.O.	No.	Department.	Date.

IRRIGATION.
ACCOUNT.

Government {1898} of Madras.

PUBLIC WORKS.

Recd. } 1898. *Enclosures*

Regd. *Spare copies*

G.O., No. 872 I., 5th November 1898.

NOVEMBER.

Lower Coleroon Anicut

Revised estimate of Rs. 16,400 for fitting two experimental shutters to the —, sanctioned.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers :—

From the Superintending Engineer, V Circle, dated 16th October 1898, No. 378 E.I.

No. 276 I.

Note by the Chief Engineer for Irrigation.

In G.O., No. 535 I. of 25th June 1896, sanction was given for the construction of two experimental shutters of different patterns for the Lower Coleroon anicut, the estimate for one being Rs. 3,500 and for the other Rs. 4,380. In making the first shutter frequent alterations and improvements in design were made in the workshop. The result of experiments was that the cheaper pattern which was to slide down in front of the anicut was abandoned altogether, and in the other design the framing and plating had to be largely increased in strength and weight. Owing to the alterations and defective experience the first shutter has cost, fitted, Rs. 8,000. The second will cost Rs. 5,300. The estimate now amounts to Rs. 13,300, an excess of Rs. 5,420 over the sanction.

2. Except the packing and carriage which was estimated at Rs. 150 for each shutter and cost Rs. 600, the errors in estimate have been satisfactorily explained, and the estimate is recommended for sanction.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

27th October 1898.

ORDER—No. 872 I., dated 5th November 1898.

The following revised estimate is sanctioned, in supersession of the estimate of Rs. 9,700 sanctioned in G.O., No. 535 I., dated 25th June 1896 :—

Irrigation.
43. Minor Works and Navigation.
Minor Works for which Capital and Revenue Accounts are kept.
Lower Coleroon Anicut.
Capital Account.
I. Head Works.
3. Works.
Fitting two experimental shutters to Lower Coleroon Anicut.

	RS.
I. Works	13,300
II. Establishment	3,059
III. Tools and plant	41
Total ...	16,400

2. This sanction is registered as No. 92 I. of 1898–99.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
„ Superintending Engineer, V Circle, with one enclosure.
„ Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

Public Works (1898) Department.

CURRENT No. 9131.

Order No. 872 dated 5-11-98

From the Chief Engr for Irrigation

No. 276-I.

Dated 27th October 1898

Received } 3 November 98

Registered

Enclosures 2

Spare copies

SUBJECT.

Revised Estimate of Rs 16,400 for fitting two experimental shutters to Lower Coleroon Anicut — Note recommending for sanction —

BACK PAPERS.

No.	Date.

FURTHER PAPERS.

No.	Date.

PUBLIC WORKS DEPARTMENT,

IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Revised estimate for Rs 16400 for fitting two experimental shutters to Lower Coleroon Anicut. Note recommending for sanction.

UNDER date the

READ the following

From the Supg: Engineer 5th Circle — No. 378 E.I. dated 16th Octr 1898.

No. 276 I of 24 1898

Note by the Chief Engineer for Irrigation.

In G. O. No. 535. I. of 25th June 1896 sanction was given for the construction of two experimental shutters of different patterns for the Lower Coleroon Anicut, the estimate for one being Rs. 3500 and for the other Rs. 4340. In making the first shutter frequent alterations and improvements in design were made in the workshop. The result of experiments was that the cheaper pattern which was to slide down in front of the

the anicut was abandoned altogether, and in the other design the framing and plating had to be largely increased in strength and weight. Owing to the alterations and defective experience the first shutter has cost, fitted, Rs. 8,000. The second will cost Rs. 5300. The estimate now amounts to Rs. 13,300, an excess of Rs. 5,420 over the sanction.

2. Except the packing and carriage which was estimated at Rs. 150 for each shutter and cost Rs. 600 the errors in estimate have been satisfactorily explained, and the estimate is recommend-ed for sanction.

A.94

Order thereon. No: 872 5.11.98.

The following revised estimate

A.97
1.11.98

estimate is sanctioned, in supercession of the estimate of Rs. 9,700 sanctioned in G. O. No. 535. I. dated 25th June 1896:—

Irrigation

43. Minor works & Navigation.

Minor works for which Capital and Revenue Accounts are kept.

Lower Coleroon Anicut.

Capital Account.

I. Head works.

3. Works.

Fitting two experimental shutters to Lower Coleroon Anicut.

	Rs.
I. works	13,300.
II. Establishment.	3059.
III Tools and plant	41
Total -	16,400

2. This sanction is registered as No. 92. I. of 1898-99.

W.H. 27.10.98

To The Chief Engineer for Irrign:
" Supdg: Engineer 5th Circle
with one enclosure
The Examiner P.W. Accounts.
26.10.98.

27/10/98

21/11/98

E. L. Form No. 1 (a)—500—21-4-98.

E. 27.10.98

Public Works (1898) Department.

CURRENT No. 121 T.J.

Order

From The Supdg Engineer
5 Circle

No. 378 E.J.

Dated 16/17 October 1898.

Received 18 — do —
(Regd)

Enclosures 1

Spare copies

SUBJECT.

Two experimental Shutters
to Lower Anicut.

Submitting for Sanction
a revised Estimate of Rs
13,300 for fitting the —
D.E.J.

20.10.98

BACK PAPERS.

No.	Date.
I 1397 J	20-11-97
I 1302 J	12-11-97
R 1343 J	9/10-97

FURTHER PAPERS.

No.	Date.

No. 3782.

SUPERINTENDING ENGINEER'S OFFICE,
V Circle, Madras,
Chepâk, 16/17 October 1898.

From

Colonel A. W. Smart R.E.,
SUPERINTENDING ENGINEER,
V CIRCLE.

To

THE Chief Engineer,
for Irrigation

CHIEF ENGR FOR IRR.
18 OCT. 1898
121 T.J.

SIR,

Enclosures. 1 comparative statement

With reference to your memorandum No. N/1397 J. dated 20 November 1897, I have the honour to to submit for sanction the enclosed revised estimate amounting to Rs 13,800, in the form of a comparative statement for fitting the two experimental shutters for Lower Coleroon anicut, showing an excess of Rs 5420/. over the original estimate sanctioned in G.O. No. 535 I. dated 25th June 1896 for Rs 7,880/.

The necessity for the revision of the estimate is explained in the remark column of the comparative statement.

I have the honour to be
Sir
Your most obedt. servant.

Colonel R.E.
Offg Supg. Engineer 5 Circle

720—14-4-98.

11.10.98

Public Works (1897) Department.

IRRIGATION BRANCH

ISSUE No. 1897

To

The Supg Engineer
5th Circle

(Reply to letter No. 1307, dated 12/11/97

Dated 20.11.97

Despatched 26.11.97

Enclosures * 3

* Particulars of Enclosures.

2. Copies of blue print of Left Shutter pk Lake (S&H)

SUBJECT.

Left Shutter - Informs that all necessary information regarding — has been obtained and states with instructions how it should be fitted up and forwards a copy of plan & estimate submitted by Col Swan with a request to draw up a Comparative Statement and to submit the Lake for the formal sanction of Govt, the Shutter being treated as an experimental one

Indexed

E. I. Form No. 13—2,600—23-2-97.

BACK PAPERS.

No.	Date.

Sent to Government with No. I.,
dated 1897.
Printed with G.O., No. I.,
dated 189 .

REMINDERS ISSUED.

No. 1, dated 189 .
" 2 "
" 3 "
" 4 "
" 5 "

KEEP-WITHS

FURTHER PAPERS.

No.	Date.
R275	1-12-97
R1703	16-12-97
R2137	16-12-97

V

No 139 T.J.

S. & V.

In reference to this office
No V/1307. dy 12-12-97
the Supt Engr is informed
that all necessary information
has been obtained from
the Supdt P.W. Works Dept.
It appears that the left
Shutter sanctioned in G.O.
535 I dy 25.6.96 has been
already made and despatched
It may be fitted up without
any alteration should the
flooring have one important
defect. Instead of the
Sanctioned sliding-door
Shutter one should be made
after pattern proposed by Col
Smart in the above memo.
A copy this plan and estimate
submitted by him for approval is
herewith forwarded for information
The S.E. should draw up a
Comparative Statement and

Submit the estimate for formal sanction. It is desirable that the shutter should be located on an upstream part of the [illegible] and fitted quickly so that any defects may be remedied the value of the shutters as portable boards.

W.H.

Public Works (1897) Department.

IRRIGATION BRANCH.

v.

ISSUE No. 13077

To

The Supg Engineer
5th circle

(Reply to letter No. , dated).

Dated 12. 11. 97

Despatched 13. 11. 97

Enclosures *

* Particulars of Enclosures.

SUBJECT.

Shutters for the Lower Anicut
Enquires what progress has been made with the — and requests to submit the sanctioned plan of the lift shutter for scrutiny and states that it is necessary to avoid having two patterns on the same work.

Indented

E. I. Form No. 13—2,600—23-2-97.

BACK PAPERS.

No.	Date.

Sent to Government with No. I.,
dated 1897.
Printed with G.O., No. I.,
dated 189 .

REMINDERS ISSUED.

No. 1, dated 189 .
" 2 "
" 3 "
" 4 "
" 5 "

KEEP-WITHS

FURTHER PAPERS.

No.	Date.

Only fair copy was given to H.E. for despatch - no draft required.

V

No. 130 TJ.

S & V

With reference to the enquiry in a demi-official letter from the Sub Engr. whether the two shutters sanctioned for the Lower Ancuabun G.O. No 535 I dd 25 June 1896 may be both made of the same pattern he is requested to let me know to state what progress has been made in regard to the shutters and submit the sanctioned plans of the left shutter for scrutiny. Col. Smart has now proposed to work the shutters from the piers and dispense with platforms and to avoid necessity to avoid having two patterns in the same work —

12.10.97 WH.

Delegate

13/10

E. I. Form N