M.R.O. 14–5,450—22-10-25.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 1213 Press / Mis.

Dated 22-5- 1866.

Not to be folded or roughly handled

Proceedings of the Madras Government, Revenue Department, 22nd May 1866.

No. 389. Read the following Proceedings of the Madras Government in the Public Works Department :—

Sanctioning the revised Estimate for the construction of the road from Morekolam to Yettivial, in the Madura District. } (Here enter 15th May 1866, No. 1,559.)

No. 390. ORDER THEREON, 22nd May 1866, No. 1,213.

Separate Revenue, No. 17.
Salt.

Communicated to the Board of Revenue.

(True Extract.)

(Signed) J. GROSE,
Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 1,559.

Exd. S. T. Augustin.

No. 392. Read the following letter from the Officiating Superintending Engineer, 8th Division, to the Secretary to Government, Department Public Works, dated Madura, 4th May 1866, No. 25 :—

1 Revised Abstract Estimate.
1 Comparative Statement.
Increase over original, Rupees 913.

1. I have the honor to forward, for the sanction of Government, a comparative statement and revised estimate, amounting to Rupees 6,713, for the Salt road from Morekolam to Yettivial, in the 3rd Range, Madura District, with the Collector's approval.

2. The original estimate for this road, which was made by the late Conductor Bywater, and dated 26th October 1864, amounted to Rupees 5,800, was sanctioned in G. O. No. 2,536, dated 31st August 1865; but the rates for labor and materials have since considerably increased, and masonry work cannot now be done on the sanctioned rates.

* Within 1½ cubic yard.

3. There is a very slight increase in the quantity* of masonry work, owing to the addition of a blocking course, omitted in the first estimate; and there is a new item of Rupees 31-12-0 for plastering, which is a necessary addition. In other respects the revised estimate provides only for the increased rate of masonry, a Memorandum of the data on which the higher rate is framed is submitted with the estimate.

4. In the G. O. above quoted a sum of Rupees 3,000 was sanctioned from the Reserve Fund for this road; and in G. O. No. 478, dated 7th February 1866, a further sum of Rupees 1,000 was granted for expenditure in the past year. Provision is also made for this work in the current year's Budget to the extent of Rupees 2,800, making in all Rupees 6,800.

No. 393. ORDER THEREON, 15th May 1866, No. 1,559.

CIVIL WORKS, No. 49.

1. Under the explanations which are afforded by the Superintending Engineer of the 8th Division, and which the Government regard as generally satisfactory, the Right Honorable the Governor in Council sanctions the revised estimate, amounting to Rupees 6,713, for the construction of the road from Morekolam to Yettivial in the Madura District.

2. It is observed that Rupees 2,800 are provided for the completion of the work in the Budget for the current official year.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 8th Division.
" Accountant General.
" Controller of Public Works Accounts.
" Revenue Department.

Exd. S. T. Augustin.

No. 5 September 65 No 99-100

Revenue 1866. Dep.t
No. 1401.
Proceedings of the Madras
Govt. in the P. W. Dep.t

Dated 16th May/66.
Recd 23rd
No. 1559.

Directions for the
revised Estimate for
the construction of the
road from Mosulipatam
to Yellavaram in the Ma-
=dura Dist.t

No. 1213.

Communicated
to the Board of Revenue

22nd May/66.

To Copies to Board of Revenue with Rep. Mad. No 1559 Dep.t 23d
3

No. 389 & 390

389-390

No. 1213. 22nd May

Withdrawn

2