M.R.O. 14—18,000—27-9-24

MADRAS RECORD OFFICE.

Government of Madras.

Revenue **DEPARTMENT.**

G.O. No.	1236	Press ~~Mis.~~
110-111 Dated	5-5-	1868.

Not to be folded or roughly handled

1236

Proceedings of the Madras Government, Revenue Department,
5th May 1868.

No. 110. Read the following Proceedings of the Madras Government in the Public Works Department:—

Sanctioning the supplemental estimate of Rupees 450 for the restoration of the Yerrabomanhully tank in Bellary district. } (Here enter 30th April 1868, No. 1,331.)

No. 111. ORDER THEREON, 5th May 1868, No. 1,236.

Irrigation, No. 3.

Communicated to the Revenue Board.

(True Extract.)

(Signed) F. BRANDT,
Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 1,331.

Ex'd. S. T. Augustin.

Proceedings of the Madras Government, Public Works Department.
30th April 1868.

No. 600. Read the following letter from the Superintending Engineer, 3rd Division, to the Secretary to Government, Public Works Department, dated Camp at Comaraswamy Mala, 13th April 1868, No. 107:—

1 Letter.
1 Report (letter form.)
1 Comparative Statement.
1 Revised estimate.
* No. 132, dated 12th March 1868.

1. I have the honor to submit the accompanying original letter* and report from the Supervisor in charge of the Pennacondah Range, Bellary District, with revised estimate and comparative statement for restoring the Yerrabomanhully tank in the Madakaserah Talook. The original estimate amounted to Rupees 6,800, but a revised one for Rupees 6,900 was sanctioned in G. O. No. 1,724, of 8th June 1867.

2. On my inspection of this work in February last, I found that the depth of sand in the breach was greater than that for which allowance had been made in the original estimate, and that there were springs. I directed Mr. Watkins to carefully examine, by sinking small wells, the depth of the sand, and then to prepare and submit a revised estimate, &c. The excess is chiefly attributable to the extra work required at the breach, which is reduced by my having ordered the removal of the sluice, which had been proposed to be constructed in the breach to a place near the west end of the bund, where the ryots are anxious to have a sluice to water their high level lands.

3. The amount of the revised estimate is Rupees 7,350, or Rupees 450 in excess [illegible] in G. O. No. 1,724, of 8th June 1867.

No. 601. Order thereon, 30th April 1868, No. 1,331.

IRRIGATION, No. 45.

The Government sanction the supplemental estimate of Rupees 450 for the restoration of the Yerrabomanhully tank in the Bellary District.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 3rd Division, with two letters
" Accountant General.
" Controller of Public Works Accounts.
" Revenue Department.

Ed. F. Bantleman.

Revenue 1868. Oct.
Pro. of Govt. for May
No. 1169.
Proceedings of the
Govt. N. W. Provs.

Dated 30th April
Received 1st May 1868.
No. 1331.

No 1236. 5 May
Sanctioning the
supplemental
estimate of
Rs. 450 for the Restoration
of the Gorakhpur tank in Pellary
District
With Order

No 110 & 111

Revenue

In Govt. Notice Dy. Revs. to N. Pro. Govt.