M.R.O. 1—38,000—16-10-29.

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 2234 Press Mis.

356-57 Dated 21-8- No 1868.

Not to be folded or roughly handled

1a

Proceedings of the Madras Government, Revenue Department,
21st August 1868.

No. 356. Read the following Proceedings of the Madras Government in the Public Works Department:—

Sanctioning Supplemental Estimate of Rupees 520 for completing the improvements to the Mamandur tank in North Arcot District. } (Here enter 18th August 1868, No. 2,639.)

No. 357. ORDER THEREON, 21st August 1868, No. 2,234.

Irrigation, No. 9.

Communicated to the Revenue Board.

(True Extract.)

(Signed) H. SEWELL,
Acting Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 2,639.

Exd. F. R. Bantleman.

No. 362. Read the following letter from the Superintending Engineer, 4th Division, to the Secretary to Government, Public Works Department, dated Camp at Palathonnah, 31st July 1868, No. 2,075 :—

1. In G. O., No. 3,230, dated 18th October 1867, the Government were pleased to sanction for execution an estimate, amounting to Rupees 4,330, which had been prepared in 1865, for restoring the Mamandur tank in the Chendragherry Range, North Arcot District.

1 Letter No. 83, dated 22nd June 1868.
1 Estimate.

2. The estimate in question provided 16,468 square-yards of turfing, which at 6 Pice per square-yard gives Rupees 514-10-0. Of this 1,287½ square-yards were executed last year at a cost of Rupees 40-3-9, leaving 15,180½ square-yards to be done hereafter.

3. Mr. Hayes now brings to notice that the work cannot be executed for the original rate, and recommends for sanction a rate of one Anna per square-yard, owing to the great expense the Contractor is put to in bringing his laborers to the work.

4. At this rate there will be an excess of Rupees 520 over the original estimate, which is a little more than 12 per cent. on the authorized amount, and requires, therefore, the sanction of Government.

5. Concurring in the necessity for an enhanced rate under the circumstances for the turfing work, I recommend the extra amount, Rupees 520, for sanction from the Reserve Agricultural of the current year.

ORDER THEREON, 18th August 1868, No. 2,639.

No. 363.

IRRIGATION, No. 19.

The supplemental estimate of Rs. 520 submitted with this letter for completing the improvements to the Mamandur tank in the North Arcot District is sanctioned. Funds will be allotted later in the year to meet the extra outlay.

(True Extract.)

Colonel, R. E.,
Secretary to Government.

To the Superintending Engineer, 4th Division, with two Enclosures.
" Controller of Public Works Accounts.
" Accountant General.
" Revenue Department.

Exd. S. T. Augustin.

Revenue 1868 - Vol 4
Pro: of Govt for August
No. 2724

Proceedings of the
Govt F. W. Dept

Dated 18th Augt
Received 19th Augt 1868
No. 2639

Sanctioning Supplt Estimate
of Rs 520 for completing
the improvement to the
Mamandur tank in
South Arcot District

With Order
No 2234 - 21 Augt

No. 3567 357

356 - 357

No. 2234.

Revenue Dept

21st August 68

11 Copies Forwarded Pro with Pro No. 2639 Dated 21