0/9 8,000—8-8-95.

Revenue (1898) Department.

MISCELLANEOUS SERIES.

G.O., No. 4749

DATED 3rd December 98

[Despatch Abstract.]

Communicating to the Bd of Rev. & Public Wks Dept sanctioning with remarks, revised estimate of Rs. 8,800 for improvements to the Taluk Office with 4 houses at Nagapur in the Godavari District.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

BUILDINGS AND ROADS.
CIVIL WORKS.

Government {1898} of Madras.

PUBLIC WORKS.

Recd. 26/11 } 1898. *Enclosures*

Regd. 28/11 *Spare copies*

G.O., No. 2888 W., 14th November 1898.

28 NOV 98
REVENUE DEPARTMENT

NOVEMBER.

Taluk office, with out-houses, at Narasapur

Revised estimate of Rs. 8,800 for improvements to the —, in the Gódávari district, sanctioned, with remarks.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

Read—the following papers:—

From W. C. DeMORGAN, Esq., M.I.C.E., Superintending Engineer, I Circle, to the Chief Engineer, Public Works Department, dated Waltair, 20th September 1898, No. 1326 G.D.

I have the honour to submit herewith, for your approval and sanction of Government, revised estimate and comparative statement for Rs. 8,800, for "improvements to Taluk office building with out-houses at Narasapur."

2. The original estimate, amounting to Rs. 8,200, was sanctioned in G.O., No. 2099 W., dated 2nd August 1897.

3. Explanations as to the cause of excesses over the original sanctions have been given in the comparative statement.

Note by the Chief Engineer, Public Works Department.

An estimate for Rs. 8,200 for improvements to the Taluk office with out-houses at Narasapur, Gódávari district, was sanctioned in G.O., No. 2099 W., dated 2nd August 1897. The excess of the revised over the original estimate, viz., Rs. 600, is due to the following:—

		Rs.
(*a*)	Increase in rates	536
(*b*)	Do. on record-racks	30
(*c*)	Do. on latrine	20
(*d*)	Do. in contingencies	14
	Total increase ...	600

2. The increase due to (*a*) is as follows:—

Item.	Sub-heads.	Rate in original estimate.	Rate in revised estimate.	Causes of increase.
		Rs. A. P.	Rs. A. P.	
1	Concrete in mortar ..	15 8 0	20 5 5	Due to broken stone for concrete being got from Dantamur instead of Dowlaishwaram, the stone at the latter place being of inferior quality.
2	Rubble in mortar—			
	Basement	18 5 0	19 6 0	Due to one anna being allowed for grinding mortar instead of 6 pies.
	Superstructure ..	19 5 0	20 6 0	
3	Flooring with 2" concrete in Portland cement.	9 0 0	12 5 0	Due to cement being wrongly entered in data at Rs. 12 per barrel (instead of Rs. 17) in Superintending Engineer's office.
4	Teakwood wrought and put up.	3 9 0	3 14 0	Due to a rate of Rs. 3-2-0 per cubic foot of sawn wood being charged by the Dowlaishwaram Workshops.

These increased rates, as well as the small excesses under (*b*), (*c*), (*d*), are necessary and can be approved. The necessity for this revised estimate would, however, never have arisen, if proper care had been taken in the preparation of the original estimate.

(Signed) W. B. DeWINTON,
Chief Engineer.

26th October 1898.

Order—No. 2888 W., dated 14th November 1898.

The revised estimate, amounting to Rs. 8,800, for improvements to the Taluk office, with out-houses, at Narasapur, in the Gódávari district, is sanctioned in supersession of the original estimate of Rs. 8,200 sanctioned in G.O., No. 2099 W., dated 2nd August 1897. The attention of the officers concerned is called to the concluding sentence of the Chief Engineer's note.

2. A sum of Rs. 8,200 has been provided for the work in the current year's budget; and the balance of the revised estimate will, if necessary, be allotted on application by the Superintending Engineer.

3. This sanction has been registered as Provincial No. 82 W. of 1898-99, and classified as Civil Buildings—Original Works.

(True Extract.)

A. Kumaresh
Under Secretary to Government.

To the Superintending Engineer, I Circle, with enclosures.
,, Examiner, Public Works Accounts.
,, Revenue Department.

Exd. T. K. Narayana Aiyangar.

*When given for copying*_____
*When copied*_____ } 189 .
*When examined*_____
*When signed*_____

READ AGAIN G.O., No. DATED
189 ,

CURRENT No.

ENCLOSURES TO G. No.

ORDER OF GOVERNMENT	..	..	..	A	A	A	A	A	A	A
LETTER OF GOVERNMENT.										
STATEMENT WITH DITTO.										
PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH IN ORIGINAL.										

N.B.—
A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
* = Copy standing only.